

Odisha Secretariat
Sachivalaya Marg,
Bhubaneswar-751001
FAX No. 0674-
2392115
E-mail-
homesecc.od@nic.in



ଓଡ଼ିଶା ସରକାର
ସ୍ୱରାଷ୍ଟ୍ର ବିଭାଗ

Government of Odisha
Home Department

BY FAX/E-mail SPEED POST
ଓଡ଼ିଶା ପଠିବାକ୍ରମ
ସଞ୍ଚିତାକ୍ରମ ନାମ, କୁଟମେଣ୍ଟ-୧୯୧୧୦୦୧

No. 8040 /M&D, Dated. 02.03.2017
HOME-MND-BLDG-0002-2015

From

Sri P.C Pradhan, IAS
Additional Secretary to Government

To

The D.G & I.G of Police, Odisha, Cuttack
The Director, Intelligence, Odisha, Bhubaneswar
The CMD, OSPH & WC Ltd. Bhubaneswar
The I.G of Police (Operation), Odisha, Bhubaneswar


Sub: Minutes of the review meeting held on 22.02.2017 relating to implementation of the Scheme 'Construction/Strengthening of Fortified Police Station'.

Sir,

I am directed to send herewith the Minutes of the review meeting held under the Chairmanship of the Principal Secretary, Home Department on 22.02.2017 relating to implementation of the Scheme 'Construction/Strengthening of Fortified Police Station' for necessary follow up action.

Yours faithfully,

Additional Secretary to Government


2/3/2017

MINUTES OF THE REVIEW MEETING RELATING TO THE IMPLEMENTATION OF THE SCHEME 'CONSTRUCTION /STRENGTHENING OF FORTIFIED POLICE STATION' HELD ON 22.02.2017 AT 03.30 P.M.

A meeting to review the implementation of the Scheme 'Construction /Strengthening of Fortified Police Station' was held under the chairmanship of Principal Secretary in his Conference Hall on 22.02.2017. The officials attended the meeting were as follows:-

1. Sri K. B. Singh IPS D.G. and IG of Police, Odisha, Cuttack
2. Sri Sunil Ray, IPS Director, Intelligence , Odisha
3. Sri S.K Upadhyay, IPS CMD-cum Chairman, OSPH & WC Ltd.
4. Sri Lalit Das, IPS Special Secretary, Home Department
5. Sri S.K Nath, IPS I.G of Police(Modernisation), Odisha
6. Sri A.K Panigrahi Chief Engineer, OSPH & WC Ltd.

The work was entrusted to the Odisha State Police Housing Corporation during the year 2011-12. In the mean time four years have been passed but 26 number of projects are still pending for completion. Ministry of Home Affairs Government of India is pressing hard for early completion. At the outset CMD-cum-Chairman, OSPH & WC Ltd. apprised the status of progress made so far in the construction of the 70 fortified Police Stations. 44 number of Police Stations have been completed and handed over. 12 number of Police Stations though completed have not been handed over due to want of Furnishing and 14 number of Police Stations are incomplete. In order to complete the pending projects in a time bound manner the following decisions were taken after threadbare discussion in the meeting:-

1. The project, if tendered, no escalation is allowed beyond the quoted rate and only genuine escalation is permissible based on additional works etc.
2. The project, if tendered, but if not successfully awarded, and taken up departmentally ,the Schedule of Rate as applicable will be allowed from the date of taking up of the work

departmentally. The projects are to be completed within 21 months starting from the date the corporation/vendor had free access to the land without any encumbrance. The revised estimate will be prepared basing on the relevant Schedule of Rate if notified during the 21 months of construction period. For all works taken up during 2012/13 but substantially implemented in 2013/14 It was agreed that 25% @ previous Schedule of Rate and 75% @ of the succeeding Schedule of Rate(s) would be applicable.

3. The furnishing work to be completed before 31st March 2017 where the projects are otherwise complete. The last Scheduled of Rate within the allotted 21 months would be applicable in the case 'furnishing'.
4. The officials of the OSPH & WC Ltd. will help and co-operate with the State Police Headquarters in the approval of the revised Administrative Approval.
5. The cost of escalation will be met out of the interest money accrued under the Scheme and informed to the Administrative Department.

The meeting ended with vote of thanks to the chair.



Principal Secretary to Government